SHREE MAHALAXMI READYMIX

VENUS TECHNO EQUIPMENT PVT. LTD.

AMANORA PARK,MAHADA

Docket Report

Docket No: 800	01/Oct/2026	**Truck** MH12KP1179		**Driver** (SAMIR)		**Start** 18:20:58	**End** 18:34:23
Customer : NACBUILDCON				**Site:** AMANORA PARK TOWN MHADA			
C.Address : AMANORA PARK MHADA				**S.Address:** AMANORA PARK TOWN MHADA, HADAPSAR PUNE			

Recipe	TH Volume	Oder	Delivered/Ordered	Report Date	Batch Count	Batch Size
M 50	2558.3 Kg/M³	NAC BUILDCON	23.5 / 10000.0	04/Oct/2026	8	0.75

		Aggragate (Kg)			Cement (Kg)		Water	Addit	Total
Batch		10MM	C SAND 1	20MM	CEMENT	GGBS	WATER	ADD1	
No	Sec	Kg	Kg	Kg	Kg	Kg	Kg	Kg	Kg
1	120	542.5	600.8	351.1	269.6	116.7	141.7	4.03	2026.4
2	113	534.7	578.5	298.9	267.6	112.0	137.0	3.96	1932.6
3	110	538.3	557.4	298.6	266.3	111.9	138.0	3.99	1914.5
4	85	539.8	558.5	294.4	265.7	111.8	137.8	3.97	1912.0
5	97	529.5	574.7	303.6	267.1	112.7	141.1	3.97	1932.5
6	103	541.7	562.3	296.9	266.2	114.9	138.1	3.98	1924.0
7	95	546.4	580.4	298.8	265.7	111.8	138.0	3.98	1944.9
8	80	524.9	530.8	302.6	265.3	112.8	138.0	3.98	1878.4

Mosture (%)	0.00	0.00	0.00				
Mosture (Kg)	0.0	0.0	0.0			0.00	
ACT TOTAL	4297.6	4543.4	2444.8	2133.5	904.5	1109.6	31.9
TAR. TOTAL	4296.0	4494.0	2394.0	2130.0	900.0	1104.0	31.8
AVERAGE	537.2	567.9	305.6	266.7	113.1	138.7	4.0
TARGET	537.0	561.8	299.3	266.3	112.5	138.0	4.0

Cummulative Actual Total : 15465.2

Cummulative Set Total : 15349.8

Total Cycle : 8

Cycle Status : Cycle Complete

Actual Production Qty: 6.00 M³

Production Qty : 6.00 M³

W/C Ratio : 0.37

Signature1: _____

Signature 2: _____